



Executive Summary

October 2016

Overview

October 2016 was a active month for the district's Capital Project. Construction contracts are in place for all work included in the Phase 2 and work has commenced at all sites. Adam's Field Turf installation was completed and light pole installation is expected prior to months end. Construction activities have begun at Kenmore West High School and demolition will soon begin at Crosby Field. Work continued in the Kenmore West High School Auditorium and for the Kenmore East High School Gymnasium Addition. We eagerly look forward to the work in the upcoming months as some major portions of the Capital Project come to an end and others get started.

Overall, the project is on schedule and under the estimated budget.

Construction Update: Roof Replacement and Repairs at Various Buildings

The roof replacement and repairs were completed as part of the Phase 2 Capital Project in 2015. The construction contract for this portion of work has been closed in March 2016.

Construction Update: Kenmore East High School

Technology and Computer Room saw the installation of the finished millwork in both rooms. Plumbing, Mechanical and Electrical finishes were completed. After a slight delay due to redesign of the Gymnasium Addition, work has recommenced on footers and foundation walls were started during the month of October. Building wide WIFI access continued installation throughout the entire building.

Construction Update: Adams Field

Artificial turf was completed during the month of October. Turf installation includes, Kenmore East Bulldog Logo at the 50 yard line, ADAMS FIELD in both end zones, and KENMORE TOWN OF TONAWANDA SCHOOLS facing the bleachers. Football, soccer, lacrosse and field hockey will now all be played on the new artificial turf. A new score and bleacher additions were added at the stadium. The public accessible toilet rooms were upgraded to allow for handicap accessibility. Both the home and visitors locker rooms were also renovated o allow handicap accessibility. Plumbing, Mechanical and Electrical upgrades were also made to the Locker Rooms. A small addition was added to the existing Storage Building and an Emergency

Generator was added to the site.

Completed next Spring, is the 8 lane track surface.

Construction Update: Kenmore West High School

The Guidance Suite and Career Center were completed and in use of the district. All mechanical system upgrades are in place and running for both heating and cooling seasons. Wall paint was completed in Auditorium. Theatrical lighting, house lighting and stage lighting continued. Data work including new Data Closets and new data wiring continued through out the building. Landscaping and lawn restoration continued in the month of October.

Construction Update: Kenmore West High School Field Project

Minor site preparation started for the Kenmore West Field during the month of October. At completion of the Kenmore West High School Field Project the new complex will include new artificial turf baseball, softball and soccer fields, new grass soccer field and baseball field, new basketball courts, renovations to the existing tennis courts, new bleachers. All work is scheduled to be completed and turned over to the district in the Fall of 2017.

Construction Update: Crosby Field, Bleacher & Press Box, and Maintenance Building

At completion of the Crosby Field Athletic Complex will include a new artificial turf football field, new bleacher, new press box, new scoreboard, ADA renovations to the Athletic Field House, and an addition to the Maintenance Building. Information Technology upgrades are also being made to the Athletic Complex. All work is scheduled to be completed and turned over to the district in August 2017.

Construction Update: Ben Franklin Elementary & Middle Schools Construction Project

At the completion of the Ben Franklin Elementary and Middle Schools Construction Project will include exterior masonry restoration, renovations to the Auditorium which include installation of acoustical wall panels, restoration of the ceiling, addition of projector and screen, new seats and control booth. Upgrades within the building also include new gymnasium divider curtains and walls. IT upgrades will be completed throughout the entire building as well as miscellaneous mechanical and electrical enhancements. The work at the Ben Franklin Complex is scheduled to be completed in August 2018.

Construction Update: Ben Franklin Elementary & Middle Schools Exterior Windows

No significant work occurred for this portion construction work during the month of October.

Construction Update: Herbert Hoover Elementary & Middle Schools Construction Project

At the completion of the Herbert Hoover Elementary and Middle Schools Construction Project will include exterior masonry restoration, renovations to the Auditorium which include

installation of acoustical wall panels, restoration of the ceiling, addition of projector and screen, new seats and control booth. Upgrades within the building also include new gymnasium divider curtains and walls. IT upgrades will be completed throughout the entire building as well as miscellaneous mechanical and electrical enhancements. The work at the Herbert Hoover Complex is scheduled to be completed in August 2017.

Construction Update: Herbert Hoover Elementary & Middle Schools Exterior Windows

No significant work occurred for this portion construction work during the month of October.

Construction Update: Thomas Edison Elementary School

Data work, emergency power and fire alarm work continued through out the building. Gas line for the generator was completed. New piping for backflow preventer and hot water boilers were completed, boilers were started up and turned over to the district in the month of October.

Construction Update: Charles Lindbergh Elementary School

Data work was completed through out the building in the month of October. The bus loop was completed and in use of the District. Landscaping and lawn restoration continued and nearing completion as we approach the month of November.