



Executive Summary

February 2018

Overview

With much of our efforts being put forth to coordinate and plan for our larger scopes of work this Summer, the project team did not lose sight of the February break being a great opportunity to get a jump on our construction schedule as well as complete some of our outstanding punchlist items.

Work will continue over the next months with our Phase 2B General Trades Contractor finishing work at Kenmore East High School and Lindbergh Elementary. Work will also continue for our remaining Phase 2D Contractors at Franklin Elementary and Middle.

The team is also gearing up to complete the final portion of Phase 2 Capital Project work with upgrades to the Kenmore East High School Toilet Rooms.

Overall, the capital construction project continues to make excellent progress and remains under the estimated budget.

Construction Update: Roof Replacement and Repairs at Various Buildings

All work at this site has been completed and turned over to the District.

Construction Update: Kenmore East High School

The new gymnasium addition has been completed and is in full use by the District. The Auditorium has been turned over to the District for use. The General Trades Contractor is nearing completion of all outstanding punchlist work

Construction Update: Adams Field

All work at this site has been completed and turned over to the District.

Construction Update: Kenmore West High School

All work at this site has been completed and turned over to the District.

Construction Update: Kenmore West High School Field Project

All work at this site has been completed and turned over to the District.

Construction Update: Crosby Field, Bleacher & Press Box, and Maintenance Building

All work at this site has been completed and turned over to the District.

Construction Update: Ben Franklin Elementary & Middle Schools Construction Project

Work continues at both Franklin Elementary and Middle with electrical power upgrades being completed and data work through out the building making great progress. The work at the Franklin Complex is scheduled to be completed in October 2018.

Construction Update: Ben Franklin Elementary & Middle Schools Exterior Windows

The Window contractor was able to take advantage of the February break, installing windows in the Elementary offices, both cafeterias, the community room as well as miscellaneous toilet room windows through out the first floor. The window contractor intends to continue making progress on second shift to help maintain the schedule into the summer.

Construction Update: Herbert Hoover Elementary & Middle Schools Construction Project

All work at this site has been completed and turned over to the District.

Construction Update: Herbert Hoover Elementary & Middle Schools Exterior Windows

All work at this site has been completed and turned over to the District.

Construction Update: Thomas Edison Elementary School

All work at this site has been completed and turned over to the District.

Construction Update: Charles Lindbergh Elementary School

The gymnasium work is nearly complete with the new folding partition having been installed over the February break, and the remain soffit schedule to be complete by the end of April break.