



Executive Summary

July 2016

Overview

July of 2016 witnessed construction activities increased district wide for the Kenmore Town of Tonawanda UFSD Capital Project, with construction activities ongoing at Kenmore East HS, Kenmore West HS, Lindbergh Elementary, Adam's Field, Adam's Field House, Adam's Storage Building, Franklin Elementary & Middle Schools, and Hoover Elementary & Middle Schools. The Guidance Suite and Bus Loop addition at Kenmore West H.S., Technology and Computer Rooms at Kenmore East H.S, Bus Loop at Lindbergh Elementary, ADA upgrades at Adam's Athletic Field House, addition to Adam's Storage Building and underground drainage for turf installation at Adam's Field are all on schedule. The project continues with great energy into the month of August 2016.

Construction Update: Roof Replacement and Repairs at Various Buildings

The roof replacement and repairs were completed as part of the Phase 2 Capital Project in 2015. The construction contract for this portion of work has been closed in March 2016.

Construction Update: Ben Franklin Elementary & Middle Schools Exterior Windows

The contractor has started window installation at the Middle School on multiple elevations during the month of July. Approximately 30 new windows are schedule at Franklin Elementary School and 150 new windows are scheduled at Franklin Elementary School to be installed during the summer of 2016. Minor plaster patch, window stools and window shades will also be completed on these new windows, prior to start of school in September.

Construction Update: Herbert Hoover Elementary & Middle Schools Exterior Windows

The contractor has started window installation at the Middle School on a few elevations during the month of July. Approximately 212 new windows are scheduled at Hoover Elementary School and 210 new windows are scheduled at Hoover Middle School to be installed during the summer of 2016. Minor plaster patch, window stools and window shades will also be completed on these new windows, prior to start of school in September.

Construction Update: Adams Field

All contractors completed a great amount of work at the Adams Field Complex during the month of July. Interior block work, plumbing and electrical rough-in were completed in the Locker Room and toilet rooms in the Field House; along with the ADA upgrades being made to the Locker Rooms. The addition to the Storage Building also started during the month of July. Footers, Foundation and Exterior Masonry were started and will be completed in early August. The underground storm water storage chamber was completed along with the start of installation of the underground piping and storm water collection structures under the field and track surface. All work at the Adams Field Complex is on schedule.

At completion the new complex will include a new artificial turf field, new 8 lane track, sports lighting, addition bleachers, renovations to press box, new scoreboards, ADA renovations to the Athletic Field House, and an addition to the Athletic Storage Building. Information Technology upgrades are also being made to the Athletic Complex. All work is scheduled to be completed and turned over to the district in mid-October 2016.

Construction Update: Kenmore East High School

Technology Room and Computer Room upgrades continued during July 2016. Hazardous material removal continued through out the building and the installation of metal stud walls and ceilings were started. Mechanical, Electrical and Plumbing rough-in were also completed as we approach the month of August which will see the start and completion of the Architectural, Mechanical, Plumbing and Electric finishes. Demolition continued for the new Gymnasium Addition. All work at Kenmore East High School is on schedule.

Construction Update: Kenmore West High School

Guidance Suite and Career Center upgrades continued during July 2016. Hazardous material removal and demolition continued in the Auditorium. Metal stud walls, Mechanical, Electrical and Plumbing rough-in were all completed in the Guidance Suite. Finishes by all trades are expected to start in the early August. Site drainage, concrete curbs and asphalt binder started for the new parking lot and Bus Loop. All work at Kenmore West High School is on schedule.

Construction Update: Thomas Edison Elementary School

No significant work is scheduled to begin at Edison Elementary this summer..

Construction Update: Charles Lindbergh Elementary School

The bus loop was started during the month of July 2016 at Lindbergh Elementary. Side walks, site drainage and the main entrance stairs were started during the month. Once complete, the bus loop will relieve the congestion of traffic from Irving Terrace entrance of the building. Although six trees had to be removed to allow for the new bus loop to be installed, eight new trees will be

planted. All work at Lindbergh Elementary is on schedule. Additional work in the building will continue once the summer 2016 push has been completed.