



## **Executive Summary**

### **January 2018**

#### **Overview**

As we approach our third and final summer of heavy construction at Kenmore Town of Tonawanda Union Free School District, the project team is focusing on planning and preparing for work that may be completed over the upcoming winter and spring breaks. With District Staff and Students out of the buildings, this is an excellent time for contractors to get a head start on the summer rush of activities.

Work will continue over the next months with our Phase 2B General Trades Contractor finishing work at Kenmore East High School and Lindbergh Elementary. Work will also continue for our remaining Phase 2D Contractors at Franklin Elementary and Middle.

The team is also gearing up to complete the final portion of Phase 2 Capital Project work with upgrades to the Kenmore East High School Toilet Rooms.

Overall, the capital construction project continues to make excellent progress and remains under the estimated budget.

#### **Construction Update: Roof Replacement and Repairs at Various Buildings**

All work at this site has been completed and turned over to the District.

#### **Construction Update: Kenmore East High School**

The new gymnasium addition has been completed and is in full use by the District. The Auditorium has been turned over to the District for use. The General Trades Contractor will continue to work on punchlist item.

#### **Construction Update: Adams Field**

All work at this site has been completed and turned over to the District.

#### **Construction Update: Kenmore West High School**

All work at this site has been completed and turned over to the District.

#### **Construction Update: Kenmore West High School Field Project**

All work at this site has been completed and turned over to the District.

**Construction Update: Crosby Field, Bleacher & Press Box, and Maintenance Building**

All work at this site has been completed and turned over to the District.

**Construction Update: Ben Franklin Elementary & Middle Schools Construction Project**

Work continues at both Franklin Elementary and Middle with electrical upgrades in the basement and mechanical work starting on the roof. The work at the Franklin Complex is scheduled to be completed in October 2018.

**Construction Update: Ben Franklin Elementary & Middle Schools Exterior Windows**

No work occurred for this portion of construction work during the month of January. Final delivery of all remaining windows is scheduled to be received in the spring of 2018.

**Construction Update: Herbert Hoover Elementary & Middle Schools Construction Project**

All work at this site has been completed and turned over to the District.

**Construction Update: Herbert Hoover Elementary & Middle Schools Exterior Windows**

All work at this site has been completed and turned over to the District.

**Construction Update: Thomas Edison Elementary School**

All work at this site has been completed and turned over to the District.

**Construction Update: Charles Lindbergh Elementary School**

The gymnasium work is nearly complete with the new folding partition expected to be completed by the end of February 2018. Work continues to progress in the new gymnasium egress.